



COMPLETION REPORT

- 1 NAME OF WORK : Construction of out door stadium (Phase-1) Survey No.33, ward No.13
- 2 Sanctioned Estimate No. & Date : CE/DZ//TS/272/2017-18, Date:28-11-2017
- 3 Head of account which is chargeable : P-3112
- 4 Name of Beneficiaries : M/s.KRIDL
- 5 Entrustment order No. & DT : EE/PD/WO/009/2017-18, Date:05/12/2017.
- 6 a. Time Stipulated for completion of work : 180 days
b. Actual date of completion :
c. Delay in execution of work :
- 7 Measurement recorded in : M.B.No. 1901/2017-18
Page No.190009 to 190013
- 8 Check measurement of the Asst. Exe. Eng/Exe. Eng., on : -
-
- 9 Name of the office/official incharge of the work : Project sub division
Sri.Siddarajegowda.B.S
- 10 a)Asst. Eng/junior Eng. : Sri.Kumarappa.H
b)Asst. Exe. Engineer :

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFERENCE	
		Excess	Savings
150.00 Lakhs	Rs.1,46,51,978.48	-	3,48,022-

1. Certified that the above work has been Completed within the stipulated time noted in the work order
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINNER


ASST. EXE. ENGINEER


EXECUTIVE ENGINEER (Project)
Project Division
Bruhat Bangalore Mahanagara Palik
Dasarahalli Zone, Bangalore-73